

WCRM158 Wastewater Management Authority

Report re: Sept 22, 2010 meeting

We received a proposal for the detailed design from Associated based on meetings with the Ministry of Environment.

The meeting with the MOE resulted in the following changes being approved by the Authority.

Increase the thickness of the clay liner for the proposed new holding ponds to 600mm from 300mm at the request of MOE. Additional cost approximately 300,000.00

Delete the new synthetic liner for the existing WC secondary lagoon and install a new clay liner to turn the secondary into a primary cell. MOE felt that this should address the issues regarding the leak in the WC lagoons. The cost saving would be approximately 300,000.00.

The last of the right of way issues will be addressed this week allowing the authority to complete the financing with the Royal Bank.

The contractor has requested that Bettridge Road be closed while the lift station is being built.

C. Snyder